

May 12, 2026

VIA ELECTRONIC MAIL

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: EnviroSAFE Services of Ohio, Inc.
EPA Identification Number: OHD 045 243 706
April 2026 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), EnviroSAFE Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning April, 2026 and ending April 30, 2026.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. Leachate system maintenance included:
 - Inspection of piezometers and recovery wells on SWMUs 5, 6, and 7:
 - Recorded liquid level at each location with a control panel;
 - Verified functionality of all pumps without a control panel;
 - RW-2 – Filled animal burrows around pad;
 - RW-11 – Repaired leak in force main;
 - DPW-18 – Observed above hi point – scheduled for pump replacement;
 - NRP-26 - Observed above hi point - pump starter replacement scheduled;
 - NRP-29 – Replaced transducer – reset breaker - continues to function above highpoint - scheduled for electrical evaluation;
 - NRP-34 – Verified transducer levels erratic and unresponsive – replaced transducer – now functioning normally;
 - NRP-35 – Displayed negative level – located and repaired corroded transducer wire – now functioning normally;
 - SWMU-6 compressor: Emptied condensation bucket - Compressor attic fan observed to be functioning as designed;
2. NAPL Recovery System – NAPL levels observed as skim to not present, replaced absorbent socks at wells T-20S(2) and T-20S(6), others observed to have available capacity.

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:


During the next reporting period it is anticipated that the following activities will occur:

1. Change oil in SWMU-6 compressor;
2. DPW-18 – Replacement of pump starter
3. NRP-26 and NRP-29 – Replacement of pump starters;
4. NRP-29 – Evaluate electric issue at control panel;
5. PZ-13 – Replacement of damaged riser, discharge line and pump if needed – active as piezometer;
6. Continue maintenance of leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Audrey Jones at (419) 343-6187.

Sincerely,



Franklin Ireland
General Manager

cc: Franklin Ireland, ESOI
Audrey Jones, ESOI
Dawn Pleiman, Ohio EPA-NWDO, DERR
Michael Momenee, The Mannik & Smith Group

Stephen DeLussa, CC
Gary Deutschman, Ohio EPA-NWDO, DERR
Mark Nielsen, BBJ Group