

August 12, 2026

VIA ELECTRONIC MAIL

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

**Re: Envirosafe Services of Ohio, Inc.
 EPA Identification Number: OHD 045 243 706
 July 2026 Progress Report**

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning July 1, 2026 and ending July 31, 2026.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. Leachate system maintenance included:
 - Inspection of piezometers and recovery wells on SWMUs 5, 6, and 7:
 - Recorded liquid level at each location with a control panel;
 - Verified functionality of all pumps without a control panel;
 - RW-1 – Reset circuit breakers;
 - RW-3 – Re-attached loose discharge line – replaced hose clamp to secure discharge line;
 - DPW-18 – Changed out relay – worked valves – reset breakers and restarted – observed to be pumping and level found to be within interval;
 - NRP-25 – Observed to be above hi point - added Simple Green to well – level observed to slowly decrease;
 - NRP-26 – Repaired leak in force main - observed above hi point – worked valves and opened test valve – leachate discharging – manually engaged starter to pump level down;
 - NRP-32 – Reset circuit breakers - cleaned pump screen and check valve – observed to be pumping normally;
 - NRP-33 – Force main shutoff valve observed to be functional but not holding position;
 - SWMU-6 compressor: Changed oil – emptied condensation bucket – compressor and attic fan observed to be functioning as designed;
2. Yield tests completed at active leachate recovery wells at SWMU 6.

3. NAPL Recovery System – NAPL levels observed as skim to not present, absorbent socks observed to have available capacity.

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:

During the next reporting period it is anticipated that the following activities will occur:

1. NRP-25 – Continue to evaluate issues and repair if required;
2. NRP-26 – Continue to evaluate electrical issues – continue manual pumping during evaluation;
3. NRP-29 – Continue to evaluate electrical issues and determine if pump replacement is required;
4. NRP-33 – Evaluate force main shut off valve for repair if required;
5. PZ-13 – Replacement of damaged riser, discharge line and pump if needed – active as piezometer;
6. Continue maintenance of leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Audrey Jones at (419) 343-6187.

Sincerely,

X



Franklin Ireland
General Manager

ec: Franklin Ireland, ESOI
Audrey Jones, ESOI
Dawn Pleiman, Ohio EPA-NWDO, DERR
Michael Momenee, The Mannik & Smith Group

Stephen DeLussa, CC
Gary Deutschman, Ohio EPA-NWDO, DERR
Mark Nielsen, BBJ Group