ENVIROSAFE
ENVIROSAFE SERVICES OF OHIO, INC.

876 Otter Creek Road
Oregon, Ohio 43616-3518
Phone: (419) 698-3500
Fax (419) 698-8663
Website: www.crystal-clean.com

June 12, 2026

VIA ELECTRONIC MAIL

Mr. Michael Terpinski
Ohio EPA, NWDO, DERR
347 North Dunbridge Road
Bowling Green, OH 43402

Re: Envirosafe Services of Ohio, Inc.
EPA Identification Number: OHD 045 243 706
May 2026 Progress Report

Dear Mr. Terpinski:

In accordance with Condition E.13 of its Ohio Hazardous Waste Facility Installation and Operation Permit (the "Permit"), Envirosafe Services of Ohio, Inc. ("ESOI") hereby submits this progress report to the Ohio Environmental Protection Agency ("Ohio EPA") for the period beginning May 1, 2026 and ending May 31, 2026.

Corrective Measures Implementation ("CMI"):

Project Activities:

During this reporting period, CMI activities included the following:

1. Leachate system maintenance included:
   - Inspection of piezometers and recovery wells on SWMUs 5, 6, and 7:
     - Recorded liquid level at each location with a control panel;
     - Verified functionality of all pumps without a control panel;
   - NRP-26 - Observed above hi point – Electical evaluation in process;
   - NRP-28 – Observed above hi point - reset breakers - adjusted discharge line to remove kink - pumped down and began cycling;
   - NRP-29 – Observed above hi point - electrical evaluation in process;
   - NRP-31 – Observed above hi point - reset pump - pumped down and began cycling;
   - SWMU-6 compressor: Emptied condensation bucket - Compressor attic fan observed to be functioning as designed;

2. NAPL Recovery System – NAPL levels observed as skim to not present, absorbent socks observed to have available capacity.

Summary of All CMI-Related Contacts with the Public:

ESOI has not had any related contacts with the public during this reporting period.

Summary of Potential or Encountered Problems and Rectification Actions:

There is nothing to report in association with this topic for this reporting period.

Projected Work:

During the next reporting period it is anticipated that the following activities will occur:

1. Change oil in SWMU-6 compressor;
2. NRP-26 – Evaluate electric issue at control panel and replacement of pump;
3. NRP-29 – Evaluate electric issue at control panel;
4. PZ-13 – Replacement of damaged riser, discharge line and pump if needed – active as piezometer;
5. Continue maintenance of leachate extraction systems on SWMUs 5, 6, and 7.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

If you have any questions, please do not hesitate to contact Audrey Jones at (419) 343-6187.

Sincerely,

Audrey Jones on behalf of Franklin Irelan

Franklin Irelan
General Manager

ec: Franklin Irelan, ESOI
Audrey Jones, ESOI
Dawn Pleiman, Ohio EPA-NWDO, DERR
Michael Momenee, The Mannik & Smith Group
Stephen DeLussa, CC
Gary Deutschman, Ohio EPA-NWDO, DERR
Mark Nielsen, BBJ Group